RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 15-02-2020

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of IMPROVEMENTS TO ROADS AND DRAINS AT DEVAPPA LAYOUT AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA.

Ref: 1. Work Order No: BBMP/EE/BTP/WO/145/2019-20

2. Job code: 011-20-000006

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010. First and Final bill duly verified and certified that the Work is satisfactory and for a Gross Value of RS. 97,00,610.55/- (RS. Ninety Seven Lakhs Six Hundred Ten and Fifty Five Paisa Only)

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

RUDRAPRASAD CONSULTANTS ★ BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Improvements to roads and drains at Devappa layout and surrounding areas in ward no.11 in Kuvempunagar

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE.

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Total Cost : Rs-97,00,610.55/-

Date Of Inspection : 15-02-20

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer ,Ward no-11 ,Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

AEE (VRP) SD

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

4	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., . blocks of size 400x200x200mm . complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM -WALL & Bottom thickness 15Cm complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore-1560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

Asst. Executive Engineer
Rajamahal Vilas Division
BBMP, Bangalore-97

RUDRAPRASAD CONSULTANTS ★ BANGALORE

9	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
12	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
13	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

14	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km s MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead, complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
15	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately, complete as per specifications and directions of the Engineer in charge. (5km lead = 57+2*1.28X5)	Work done upto the Billed Quantity and the Quality is satisfactory
16	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. - do with OPC at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum, complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

Executive Engineer
Assistant Executive Engineer
BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 04-01-2020

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of IMPROVEMENTS TO ROADS AND DRAINS AT RAGHAVENDRA COLONY AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA.

Ref: 1. Work Order No: BBMP/EE/BTP/140/2019-20

2. Job code: 011-20-000007

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010. First and Final bill duly verified and certified that the Work is satisfactory and for a Gross Value of RS.97,30,736.00 /-(RS. Ninety Seven Lakhs Thirty Thousand Seven Hundred and Thirty Six Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

RUDRAPRASAD CONSULTANTS ★ BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Improvements to Roads and Drains at Raghavendra Colony and surrounding area in Ward No.11 Kuvempunagara.

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Total Cost : Rs- 97,30,736.00/-

Date Of Inspection : 04-01-20

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer ,Ward no-7 ,Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. MORTH/ Chapter 3 complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

4	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers, complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4 , complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

8	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs. With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification-WALL & Bottom thickness 15Cm.complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
9	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab made out of CC M20 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift, transportation etc ,copmplete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,copmplete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
12	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 03-12-2021

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJANAGAR AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA."**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/146 /2019-20
2. Job code: 011-20-000008

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure developrs Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 96,98,356/- (Rs. Ninety Six Lakhs Ninety Eight Thousand Three Hundred and Fifty Six Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Improvements to Roads and Drains at Varadarajanagar and surrounding area in Ward No.11 Kuvempunagara.

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure developrs Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010.

Total Cost : Rs. 96,98,356/-

Date Of Inspection : 03-12-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

AEE (VRP) SD

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

AEE(VRP) SD

NAME OF WORK:-Improvements to roads and drains to Vinayaka nagar and surrounding areas in ward no.11 in Kuvempunagar

First and Final Bill

PMC

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 02-07-2021

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"IMPROVEMENTS TO ROADS AND DRAINS AT VINAYAKANAGARA AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA."**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/131/2019-20
2. Job code: 011-20-000009

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 96,99,359.00/- (Rs. Ninety Six Lakhs Ninety Nine Thousand Three Hundred and Fifty Nine Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
Bruhath Bengaluru Mahanagara Palike

Attachments: PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- "Improvements to Roads and Drains at Vinayakanagara and Surrounding Area in Ward No.11 Kuvempunagara."

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010

Total Cost : Rs. 96,99,359.00/-

Date Of Inspection : 02-07-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer , Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer
Vidyaranyapura Division
BBMP, Bangalore - 97

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

9	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
10	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. and as per the directions of the Engineer in charge	Work done upto the Billed Quantity and the Quality is satisfactory
11	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
12	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Engineer
Vidyaranyapura Division
BBMP, Bangalore - 97

RUDRAPRASAD CONSULTANTS
BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

13	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

NAME OF WORK:- Improvements to Roads and Drains to Kuvempu Nagar 1st Stage Mariyamma temple and surrounding area in ward no.11 in Kuvempunagar

First and Final Bill

PMC

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 02-07-2021

ASSISTANT EXECUTIVE ENGINEER

VIDYARANYAPURA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of "**IMPROVEMENTS TO ROADS AND DRAINS AT KUVEMPUNAGARA 1ST STAGE MARIYAMMA TEMPLE AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA.**"

Ref: 1. Work Order No: BBMP/EE/BTP/WO/132/2019-20

2. Job code: 011-20-000010

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 96,96,843.00/- (Rs. Ninety Six Lakhs Ninety Six Thousand Eight Hundred and Forty Three Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Improvements to Roads and Drains at Kuvempunagara 1st Stage Mariyamma Temple and Surrounding Area in Ward No.11 Kuvempunagara

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Total Cost : Rs .96,96,843.00/-

Date Of Inspection : 02-07-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer, Vidyaranyapura Sub division, BBMP, Bangalore

b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
3	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing ete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
South Bengaluru Mahanagara Palike

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

4	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT EXECUTIVE ENGINEER
Malleswaram Sub-Division

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

9	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading,lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete., complete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
12	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
13	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
14	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

15	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
16	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. -and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Bruhath Bengaluru Mahanagara Palike

RUDRAPRASAD CONSULTANTS BANGALORE